

	Engineering Work Order for In-kind Replacement (Non MOC) Инженерная Инструкция для Работ по Аналогичной Замене (Без КЗИ)								
	Anomaly Report: Отчет об аномалии:	N/A	EWR #: # ЗИР:	25-0114	Subsystem: Подсистема:	TL	Line №: № Линии:	62-0400-TL-2148-1 1/2"-150H22-HCW5	
	Area: Участок:	SGP	WO: РЗ:	1665591	P&ID #: СТИКИП	62-0400-B-PID-0429-04		Title: Название:	TA26 TLR#22263 REMOVAL ON TL LINE
TENGIZCHEVROIL ТЕНГИЗШЕВРОЙЛ	Unit: Установка:	U400	Drawing/Sketch No: Чертеж/Схема No:		062-0400-LLL-ISO-20083-01				
Standard of Acceptance: Стандарт Приемки:	B31.3		TCO Specification: Спецификации ТШО:		W-ST-2025		TCO Approved WPS: Утвержденная Сварочная Процедура ТШО:	20AW	
Is wall thickness measurement required at tie-in points prior to start works (to verify existing pipe sound wall thickness) Требуется ли замер толщины стенки на точках врезки перед началом работ (для определения приемлемой толщины существующего трубопровода)			YES		Is 100% PT/MT required for weld bevel ends prior to welding Требуется ли 100% ККД/МПД для проверки кромок перед сваркой			NA/НП	
Shop Hydro-test Испытание Гидро-тестом в Цеху	NA/НП barg		Piping NDT НК Трубопровода	NA/НП VT/BK 100%	Coating System #: № Системы Покрытия:	12.1	Hydrogen Bake out Водородный Отжиг	NA/НП	
Field Hydro-test Испытание Гидро-тестом на Участке	NA/НП barg		Piping Support Structural NDT НК Опорной Конструкции Трубопровода	NA/НП	Insulation type and thickness: Тип и толщина изоляции:	HCW 5 - 30mm	PMI for Alloy materials (SP 20) ХАМ для Материалов из сплавов (ПТБ 20)	NA/НП	
HARDNESS TESTING (Maximum up to 200HB) ОПРЕДЕЛЕНИЕ ТВЕРДОСТИ (Максимум до 200HB)	NA/НП		Stress Relief (PWHT) Снятие Напряжений (ПСТО)	NA/НП	Notes Примечания	SERVICE TEST			

Job Description
Описание работ

Please, see next pages for step associated with work execution/ Прошу сослаться на следующие страницы по выполнению работ.

Approved by Потверждено		Name Имя	Signature Подпись
Originated by: Подготовлено:	DE MPS Engineer Инженер DE MPS	Adil Maxutov	Adil Maxutov Digitally signed by Adil Maxutov Date: 2025.03.02 09:13:15 +05'00'
Approved by: Утверждено:	DE Engineer-Consultant DE Инженер-Консультант проектной группы		ucrx, Rakhymzhan Saginayev Digitally signed by ucrx, Rakhymzhan Saginayev Date: 2025.03.07 08:32:37 +05'00'
Reviewed by: Рассмотрено:	RE QM Lead: Вед. Специалист КК Отдела Надежности:		
Reviewed by: Рассмотрено:	FER Authorized Inspector: Уполномоченный инспектор НСО:		
Reviewed by: Рассмотрено:	TA Group Supervisor: Руководитель группы КР:		
Reviewed by: Рассмотрено:	TA Unit Coordinator: Координатор КР установок ОЗ:		
Approved by: Утверждено:	Design Engineering Supervisor: Руководитель инженерно-проектной группы:		

PRESENT SITUATION:

- Replace damages section of TL condensate line 62-0400-TL-2148-1 1/2"-150H22-HCW5 on U400. TLR# 22263, WO# 1651305.

PROPOSED SOLUTION:

- Replace damaged TEE of TL condensate line 62-0400-TL-2148-1 1/2"-150H22-HCW5.

PRELIMINARY SITE WORK:

- Prior to the start of the mechanical activities, perform wall thickness testing at Tie-in Points (TP) showed in isometric drawing 062-0400-LLL-ISO-20083-01 to confirm that wall thickness is adequate for welding.

NOTE: Results shall be reviewed and approved by the Fixed Equipment Reliability (FER) Unit Inspector.

- Prior to commencing any fabrication works verify dimensions on site.

SHOP WORKS:

- Withdraw materials required for this EWO from TCO Warehouse according to Material Request(s).
- Abrasive blast and coat new piping, as specified on isometric drawing 062-0400-LLL-ISO-20083-01 in accordance with TES COM-SU-5191-TCO.

SITE WORKS:

- Perform relevant job safety assessments (PPHA & JSA) and obtain required Permits-to-Work (PTWs).
- Demarcate work area as necessary.

NOTE: TCO Operations shall isolate, depressurize, drain and ready for Hot Work, Equipment and Piping associated with this Project, if and as applicable, and shall hand it over to CONTRACTOR; fully accessible, safe and Locked-Out-Tagged-Out (LOTO) as scheduled and agreed between TCO Operations and CONTRACTOR.

- Remove all cladding and insulation to the extent required.
- Zone Maintenance to isolate, LOTO and remove electric trace heating and instruments from associated piping
- Cut and remove existing piping shown on "Destruct Detail" of isometric drawing 062-0400-LLL-ISO-20083-01.
- Bevel cut ends of existing piping at the tie-in points for field welding as shown on isometric drawing 062-0400-LLL-ISO-20083-01.
- Inspect the prepared weld bevel ends 100% VT and 100 % MT/PT for defects.

NOTE: Perform inspection of weld bevels PRIOR to welding.

- Install piping as specified on isometric drawing 062-0400-LLL-ISO-20083-01. For field welds use TCO-approved WPS indicated in on isometric drawing.
- Perform NDE of field welds as specified in on isometric drawing 062-0400-LLL-ISO-20083-01.
- Perform surface preparation and touch up field welds and any other coating damages in accordance with TES COM-SU-4743-TCO and coating system(s) per TES COM-SU-5191-TCO specified on drawings.
- Arrange with Zone Maintenance to reinstate related electric trace heating.
- All QM piping passport documentation (A-category Checklists) to be verified and signed by TCO-approved QM Inspector, but not later than 24 hours after mechanical scope completion.
- Advise Mursal Rauan / Ramazanov Nurbulat DE TA26 SGP/SGI Mechanical Engineers at ext. 4259 about work completion and invite all necessary people to PSSR.
- Job Pack Coordinator shall submit the completed PIC checklist to Operations department after being signed by Quality Management group. (Form is provided by QM Dept.).
- Conduct PSSR and close out A-category punch points.
- Reinstate insulation and cladding as per IRM-SU-1381 as specified in EWO.
- Close out all B-category punch points
- Clean up the work area and demobilize from site.

AFTER COMPLETION OF WORK:

- Perform service test.
- Final as-built package (including B-category Checklist) shall be submitted to TCO QM group within 2 weeks after completion of the whole scope of works.

REFERENCED TCO SPECS:

- | | |
|-------------------|------------------------------------|
| • A-ST-2008 | Basic Engineering Data |
| • SI-105 | Permit to work and hazard analysis |
| • W-ST-2025 | Welding, PWHT and NDE of piping |
| • PIM-SU-2505-TCO | Carbon Steel Piping Fabrication |
| • RM-SU-1381-TCO | Thermal Insulation for Hot Lines |